
	KINCARDINE OFFSHORE WINDFARM PROJECT	Document Number KOWL-MEM-0001-054
	Memorandum	Issue Date 25/01/2021
		Page 1 of 2

**Notice to Mariners of Activities associated with the Development of the
Kincardine Offshore Windfarm – KIN-03 As-built Position**

Please be advised that the floating wind turbine KIN-03 complete with assembled wind turbine is moored in its operational location. Additional work will be continuing for the commissioning of the turbine, requiring regular crew boat transfers on a daily basis.



WGS 84 UTM ZONE 30N							
	Easting	Northing	Latitude	Longitude	Light	Sound Signal	ATON/AIS - MMSI
North Corner (with turbine) (C1)	568882.58	6316763.16	56° 59.356'	1° 51.983'	Yellow every 5 seconds	-	-
South West Corner (C2)	568828.43	6316731.14	56° 59.340'	1° 52.037'	Yellow every 5 seconds	Morse "U" every 30 seconds	538008951
South East Corner (C3)	568882.50	6316700.09	56° 59.322'	1° 51.984'	Yellow every 5 seconds	-	-
KIN-03-ML1 Anchor As-Built	569113.12	6317195.33	56° 59.587'	1° 51.749'	NA	NA	-
KIN-03-ML2 Anchor As-Built	568341.09	6316719.52	56° 59.338'	1° 52.518'	NA	NA	-
KIN-03-ML3 Anchor As-Built	569170.20	6316195.30	56° 59.048'	1° 51.709'	NA	NA	-

	KINCARDINE OFFSHORE WINDFARM PROJECT	Document Number KOWL-MEM-0001-054
	Memorandum	Issue Date 25/01/2021
		Page 2 of 2

	WGS 84 UTM ZONE 30N
Latitude	56°59.339'
Longitude	1°52.001'
Easting	568864.87
Northing	6316731.24

KIN-03 Main Dimensions		
Dimension	Value	Unit
Length (max)	75.36	m
Platform depth moulded	29	m
Turbine hub height	104	m
Diameter of blades	164	m
Operating draft	18	m
Power of the Vestas V164 turbine	9.5	MW

1. General Safety Advice

For marine and aviation safety advice refer to document KOWL-PL-0004-001 – Lighting and Marking Plan which can be found on the Pilot-Renewables and Marine Scotland websites linked below:

<http://pilot-renewables.com/>

<https://www.gov.scot/Topics/marine/Licensing/marine/scoping/Kincardine>

2. Contact Details

Name	Job Title	Telephone	Email
John Giles	Senior Project Engineer	T: +44 (0)1224 060452 M: +44 (0) 751 901 2584	jgiles@w3gmarine.co.uk
Michael Sutherland	KOWL Fisheries Liaison Officer (FLO)	07928484343	avoca61@gmail.com

Signed by

Alan West

[.....] (Name)

Alan West

[Alan West (Jan 25, 2021 14:52 GMT).....] (Signature)

Manager

[.....] (Title)

Jan 25, 2021

[.....] (Date)






KOWL-MEM-0001-054 - Notice to Mariners (NtM) KIN-03 As-built Position

Final Audit Report

2021-01-25

Created:	2021-01-25
By:	Hira Qayyum (hqayyum@w3gmarine.co.uk)
Status:	Signed
Transaction ID:	CBJCHBCAABAATuRq8voJmuF2wTu0Gg93UAFaLv2otJNH

"KOWL-MEM-0001-054 - Notice to Mariners (NtM) KIN-03 As-built Position" History

-  Document created by Hira Qayyum (hqayyum@w3gmarine.co.uk)
2021-01-25 - 2:49:41 PM GMT- IP address: 86.132.192.74
-  Document emailed to Alan West (awest@w3gmarine.co.uk) for signature
2021-01-25 - 2:50:32 PM GMT
-  Email viewed by Alan West (awest@w3gmarine.co.uk)
2021-01-25 - 2:51:34 PM GMT- IP address: 84.64.196.251
-  Document e-signed by Alan West (awest@w3gmarine.co.uk)
Signature Date: 2021-01-25 - 2:52:40 PM GMT - Time Source: server- IP address: 84.64.196.251
-  Agreement completed.
2021-01-25 - 2:52:40 PM GMT