
	KINCARDINE OFFSHORE WINDFARM PROJECT	Document Number KOWL-MEM-0001-066
	Memorandum	Issue Date 15/06/2021
		Page 1 of 2

**Notice to Mariners of Activities associated with the Development of the
Kincardine Offshore Windfarm – KIN-02 As-built Position**

Please be advised that the floating wind turbine KIN-02 complete with assembled wind turbine is moored in its operational location. Additional work will be continuing for the commissioning of the turbine, requiring regular crew boat transfers on a daily basis.



WGS 84 UTM ZONE 30N							
	Easting	Northing	Latitude	Longitude	Light	Sound Signal	AToN/AIS - MMSI
North Corner (with turbine) (C1)	568419.8	6317649.5	56° 59.838' N	1° 52.426' W	Yellow every 5 seconds	-	-
South West Corner (C2)	568365.58	6317617.85	56° 59.822' N	1° 52.480' W	Yellow every 5 seconds	-	-
South East Corner (C3)	568419.89	6317586.5	56° 59.804' N	1° 52.427' W	Yellow every 5 seconds	Morse "U" every 30 seconds	538008950
KIN-02-ML1 Anchor As-Built	568659.68	6318064.66	57° 00.060' N	1° 52.182' W	NA	NA	-
KIN-02-ML2 Anchor As-Built	567888.5	6317616.9	56° 59.825' N	1° 52.951' W	NA	NA	-
KIN-02-ML3 Anchor As-Built	568703.9	6317089.6	56° 59.534' N	1° 52.154' W	NA	NA	-

	KINCARDINE OFFSHORE WINDFARM PROJECT	Document Number KOWL-MEM-0001-066
	Memorandum	Issue Date 15/06/2021
		Page 2 of 2

	WGS 84 UTM ZONE 30N
Latitude	56°59.821'
Longitude	1°52.444'
Easting	568401.78
Northing	6317617.68

KIN-02 Main Dimensions		
Dimension	Value	Unit
Length (max)	75.36	m
Platform depth moulded	29	m
Turbine hub height	104	m
Diameter of blades	164	m
Operating draft	18	m
Power of the Vestas V164 turbine	9.5	MW

1. General Safety Advice

For marine and aviation safety advice refer to document KOWL-PL-0004-001 – Lighting and Marking Plan which can be found on the Pilot-Renewables and Marine Scotland websites linked below:

<http://pilot-renewables.com/>

<https://www.gov.scot/Topics/marine/Licensing/marine/scoping/Kincardine>

2. Contact Details

Name	Job Title	Telephone	Email
John Giles	Senior Project Engineer	T: +44 (0)1224 060452 M: +44 (0) 751 901 2584	jgiles@w3gmarine.co.uk
Michael Sutherland	KOWL Fisheries Liaison Officer (FLO)	07928484343	avoca61@gmail.com

Signed by

Alan West

[.....] (Name)

Alan West

[Alan West (Jun 15, 2021 13:31 GMT+1).....] (Signature)

Manager

[.....] (Title)

Jun 15, 2021

[.....] (Date)






KOWL-MEM-0001-066 - Notice to Mariners (NtM) KIN-02 As-built Position

Final Audit Report

2021-06-15

Created:	2021-06-15
By:	Hira Qayyum (hqayyum@w3gmarine.co.uk)
Status:	Signed
Transaction ID:	CBJCHBCAABAAH232qxiwvjklKnOnmsMOnckM4lt6e_E

"KOWL-MEM-0001-066 - Notice to Mariners (NtM) KIN-02 As-built Position" History

-  Document created by Hira Qayyum (hqayyum@w3gmarine.co.uk)
2021-06-15 - 10:48:38 AM GMT - IP address: 81.129.163.101
-  Document emailed to Alan West (awest@w3gmarine.co.uk) for signature
2021-06-15 - 10:49:01 AM GMT
-  Email viewed by Alan West (awest@w3gmarine.co.uk)
2021-06-15 - 12:30:20 PM GMT - IP address: 84.64.253.170
-  Document e-signed by Alan West (awest@w3gmarine.co.uk)
Signature Date: 2021-06-15 - 12:31:48 PM GMT - Time Source: server- IP address: 84.64.253.170
-  Agreement completed.
2021-06-15 - 12:31:48 PM GMT